



Concord/Lincoln
Route 2/Crosby's Corner Reconstruction
Two Week Look Ahead Schedule

Construction Period: April 21, 2014 to May 2, 2014

Daily Right Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2.

Typical Hours for Lane Closures – Eastbound: 9:30 AM – 5:30 PM; Westbound: 7:00 AM – 2:30 PM.

All scheduled work could be extended or delayed due to inclement weather.

Note: Gas Company subcontractor will be working on the project on the Patriot's Day Holiday, Monday April 21, 2014. The subcontractor will be installing a gas main along Route 2 westbound in front of #34 Cambridge Turnpike. This work will be performed off road behind the concrete barriers. There will be no lane closures on the project for this day.

- **Night Work:**

No night Work is scheduled for this two week period.

- **Day Work:**

- **Eastbound:**

- Contractor will continue to patch potholes at various locations.
 - Contractor will continue forming and pouring concrete for Retaining Wall #11 located between Sandy Pond Road and Crosby's Corner.
 - Contractor will continue forming, placing reinforcing bars and pouring concrete for East and West Bridge Abutment backwalls located at open area adjacent to Crosby's Corner.
 - Contractor will begin excavation and forming for footings for four retaining walls located at each corner of the proposed Bridge in the open area adjacent to Crosby's Corner.

- **Westbound:**

- Gas Company will continue installing 12" gas transmission line from #34 Cambridge Turnpike to #46 Cambridge Turnpike
 - Contractor will continue forming and pouring concrete at Wall #20 located in front of #34 Cambridge Turnpike
 - Contractor will continue to patch potholes at various locations.
 - Contractor is processing gravel on site at vicinity of detention basin adjacent to Crosby's Corner.

- **Bedford Road:**

- No work scheduled at this location.

- **Sandy Pond Road:**

- No work scheduled at this location.