



Concord/Lincoln  
Route 2/Crosby's Corner Reconstruction  
Two Week Look Ahead Schedule

**Construction Period: August 10, 2015 to August 21, 2015**

**Daily Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2.**

**Typical Hours for Lane Closures – Eastbound: 9:30 AM (as traffic allows) – 5:30 PM; Westbound: 6:30 AM – 2:30 PM.**

**All scheduled work could be extended or delayed due to inclement weather.**

- **Day Work:**

- **Eastbound:**

- Continue installation of permanent concrete barrier along Service Road 5 (Red Maple Lane) from #73 Cambridge Turnpike to Rockwood Lane. This barrier is required to separate Service Road 5 from Route 2 Eastbound.
    - Removal of surface ledge by controlled detonation at area adjacent to Route 2 Eastbound between entrances to Old Cambridge Tpke. Controlled detonations will take place between the hours of 10:00 AM and 2:00 PM and rolling roadblocks will be in effect during the detonation. Three loud horn blasts indicates controlled detonation will occur in 5 minutes. Two loud horn blasts indicates controlled detonation will occur in 1 minute. One loud horn blast indicates controlled detonation has already occurred and all is clear.
    - Shoulders along Service Roads 4 and 5 will be graded and loamed.

- **Westbound :**

- Contractor will continue installation of final sections of Wildlife Crossing culvert in the vicinity of Sandy Pond Road
    - Contractor will continue construction of new Route 2 Westbound On-Ramp from Crosby's Corner. New Drainage system will also be installed at this location.
    - Contractor will continue construction at proposed infiltration basin located between Crosby Corner and new Bridge.
    - Continue installation of Stone Veneer at Retaining Wall #15. This wall is located at the Northwest corner of the new Bridge.
    - Construction will continue at proposed Constructed Stormwater Wetland #2 located to the west of MASSDOT Maintenance Depot.
    - Continue construction of concrete barrier on top of Retaining Wall #15.



Concord/Lincoln  
Route 2/Crosby's Corner Reconstruction  
Two Week Look Ahead Schedule

- Backfill gravel behind Retaining Wall #19. This wall is located across Route 2 from Sandy Pond Road.
  
- **Night Work:**
  - Night paving Eastbound and Westbound if not completed during the week of August 3rd. Paving of Route 2 Mainline will continue from Bedford to Brooks Road from the hours of 8 PM to 6 AM. Placement of bituminous concrete binder course.