



Concord/Lincoln  
Route 2/Crosby's Corner Reconstruction  
Two Week Look Ahead Schedule

**Construction Period: August 24, 2015 to September 4, 2015**

**Daily Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2.**

**Typical Hours for Lane Closures – Eastbound: 9:30 AM (as traffic allows) – 5:30 PM; Westbound: 6:30 AM – 2:30 PM.**

**All scheduled work could be extended or delayed due to inclement weather.**

**NOTE – There will be no lane closures from 12:00 noon on Friday September 4th through 6:30 AM on Tuesday September 8th due to the Labor Day Holiday.**

- **Day Work:**

- **Eastbound:**

- Continue installation of permanent median concrete barrier along median of Route 2 from Bedford Road to in front of "The Commons" driveway.

- **Westbound :**

- New drainage system installation will continue at new Route 2 Westbound On-Ramp from Crosby's Corner and also along the proposed Route 2 Westbound lanes from the Bridge to Sandy Pond Road
    - Gravel and Dense Graded crushed stone will be placed, compacted and graded at new Route 2 Westbound On-Ramp from Crosby's Corner and also along the proposed Route 2 Westbound lanes from the Bridge to Sandy Pond Road
    - Contractor will continue construction at proposed infiltration basin located between Crosby Corner and new Bridge.
    - Continue installation of Stone Veneer at Retaining Wall #15. This wall is located at the Northwest corner of the new Bridge.
    - Construction will continue at proposed Constructed Stormwater Wetland #2 located to the west of the MASSDOT Maintenance Depot.
    - Continue construction of concrete barrier on top of Retaining Wall #19 located across from Sandy Pond Road.
    - New Route 2 Westbound lanes from the bridge to Sandy Pond Road and new Route 2 Westbound on-ramp are schedule to be paved base and binder course.