



NAGOG POND INTAKE REPLACEMENT PHASE II
CONCORD PUBLIC WORKS
PROJECT UPDATES



Nagog Pond Project Update No. 4 – Week of March 31st

- The Town of Concord maintains a project website for sharing information on the project, at <https://concordma.gov/2606/Nagog-Pond>
- The Town of Concord provides Nagog Pond Project updates via a Google Group that serve as an e-mail subscription for distribution of information regarding the project, via <https://groups.google.com/g/nagog-project-updates>
- The Nagog Pond Project is being constructed by the Town of Concord's General Contractor (D&C Constriction Company of Weymouth, MA). Work is anticipated to continue through mid-May 2023.

Construction Activities

- During the week of March 31st, D&C finished setting up their intake dewatering system near the Nagog Pond Gatehouse.
- The temporary access and barge assembly at the Nashoba Road staging area is in place. D&C worked with their marine subcontractor (H.B. Fleming) to install a temporary riser connection off the existing intake pipeline to be used as an access point for the intake dewatering system.
- D&C anticipates having their cleaning subcontractor (Vortex Companies) on-site on Monday April 3rd to begin pipeline cleaning/inspection activities. Pipeline cleaning is scheduled to take place over a 3 week period.

Permitting Activities

- The Massachusetts Department of Transportation issued the permit for traffic management of this project at the intersection of Great Road (2A) and Nashoba Road.
- The Order of Conditions for the pond access supporting the intake replacement project was issued by Acton Conservation Commission to the Town of Concord on September 15, 2022, and was filed with Middlesex County South Registry of Deeds.