



NAGOG POND INTAKE REPLACEMENT PHASE II  
CONCORD PUBLIC WORKS  
PROJECT UPDATES



Nagog Pond Project Update No. 7 – Week of April 21<sup>st</sup>

- The Town of Concord maintains a project website for sharing information on the project, at <https://concordma.gov/2606/Nagog-Pond>
- The Town of Concord provides Nagog Pond Project updates via a Google Group that serve as an e-mail subscription for distribution of information regarding the project, via <https://groups.google.com/g/nagog-project-updates>
- The Nagog Pond Project is being constructed by the Town of Concord's General Contractor (D&C Constriction Company of Weymouth, MA). Work is anticipated to continue through mid-May 2023.

Construction Activities

- During the week of April 21<sup>st</sup>, D&C's cleaning subcontractor (Vortex Companies) was on-site to continue pipeline cleaning/inspection activities. No work was performed on Monday April 17<sup>th</sup> for Patriots Day.
- D&C operated their intake dewatering system near the Nagog Pond Gatehouse while cleaning activities were on-going to manage washwater and solids removed from the pipeline.
- D&C anticipates having Vortex Companies back on-site on Tuesday April 25<sup>th</sup> to continue pipeline cleaning/inspection activities. Once complete, D&C will coordinate with their lining subcontractor (Aegion/Insituform) to begin pipeline liner installation once the liner has been delivered to the project site.

Permitting Activities

- The Massachusetts Department of Transportation issued the permit for traffic management of this project at the intersection of Great Road (2A) and Nashoba Road.
- The Order of Conditions for the pond access supporting the intake replacement project was issued by Acton Conservation Commission to the Town of Concord on September 15, 2022, and was filed with Middlesex County South Registry of Deeds.