



NAGOG POND INTAKE REPLACEMENT PHASE II  
CONCORD PUBLIC WORKS  
PROJECT UPDATES



Nagog Pond Project Update No. 16 – Week of June 23<sup>rd</sup>

- The Town of Concord maintains a project website for sharing information on the project, at <https://concordma.gov/2606/Nagog-Pond>
- The Town of Concord provides Nagog Pond Project updates via a Google Group that serve as an e-mail subscription for distribution of information regarding the project, via <https://groups.google.com/g/nagog-project-updates>
- The Nagog Pond Project is being constructed by the Town of Concord's General Contractor (D&C Constriction Company of Weymouth, MA). Work is anticipated to continue through early July 2023.

Construction Activities

- During the week of June 23<sup>th</sup>, D&C's cleaning subcontractor (Vortex Companies) was on-site to complete pipeline cleaning/inspection activities. Cleaning and inspection equipment demobilization began this week and will continue into the week of June 26<sup>th</sup>.
- D&C operated their intake dewatering system near the Nagog Pond Gatehouse while cleaning activities were on-going to manage washwater and solids removed from the pipeline.
- D&C began preparation of the pipeline and work areas in advance of lining installation activities to begin on Monday June 26<sup>th</sup>. D&C's pipeline lining subcontractor (Aegion) will mobilize to the site on Monday June 26<sup>th</sup>. Lining activities will proceed throughout the week.

Permitting Activities

- The Massachusetts Department of Transportation issued the permit for traffic management of this project at the intersection of Great Road (2A) and Nashoba Road.
- The Order of Conditions for the pond access supporting the intake replacement project was issued by Acton Conservation Commission to the Town of Concord on September 15, 2022, and was filed with Middlesex County South Registry of Deeds.