



NAGOG POND INTAKE REPLACEMENT PHASE II  
CONCORD PUBLIC WORKS  
PROJECT UPDATES



Nagog Pond Project Update No. 17 – Week of June 30<sup>th</sup>

- The Town of Concord maintains a project website for sharing information on the project, at <https://concordma.gov/2606/Nagog-Pond>
- The Town of Concord provides Nagog Pond Project updates via a Google Group that serve as an e-mail subscription for distribution of information regarding the project, via <https://groups.google.com/g/nagog-project-updates>
- The Nagog Pond Project is being constructed by the Town of Concord's General Contractor (D&C Construction Company of Weymouth, MA). Work is anticipated to continue through early July 2023.

Construction Activities

- During the week of June 30<sup>th</sup>, D&C's pipeline lining subcontractor (Aegion) was on-site to begin liner installation activities. The pipeline liner was pulled through the existing intake and liner testing is anticipated to be completed by Thursday June 29<sup>th</sup>. Final pipe terminations are expected to be completed by Friday June 30<sup>th</sup>.
- D&C removed their intake dewatering system near the Nagog Pond Gatehouse and disposed of intake washwater solids at the Concord Wastewater Treatment Plant.
- No work is scheduled for Monday July 3<sup>rd</sup> or Tuesday July 4<sup>th</sup>. D&C will be on-site on Wednesday July 5<sup>th</sup> to continue with demobilization activities, which are scheduled to continue through the end of next week.

Permitting Activities

- The Massachusetts Department of Transportation issued the permit for traffic management of this project at the intersection of Great Road (2A) and Nashoba Road.
- The Order of Conditions for the pond access supporting the intake replacement project was issued by Acton Conservation Commission to the Town of Concord on September 15, 2022, and was filed with Middlesex County South Registry of Deeds.