



NAGOG POND INTAKE REPLACEMENT PHASE II
CONCORD PUBLIC WORKS
PROJECT UPDATES



Nagog Pond Project Update No. 18 – Week of July 7th

- The Town of Concord maintains a project website for sharing information on the project, at <https://concordma.gov/2606/Nagog-Pond>
- The Town of Concord provides Nagog Pond Project updates via a Google Group that serve as an e-mail subscription for distribution of information regarding the project, via <https://groups.google.com/g/nagog-project-updates>
- The Nagog Pond Project is being constructed by the Town of Concord's General Contractor (D&C Construction Company of Weymouth, MA). Work is anticipated to continue through early July 2023.

Construction Activities

- No work occurred on Monday July 3rd or Tuesday July 4th due to the holiday.
- During the week of July 7th, D&C was on-site continuing with demobilization activities and removing equipment from the project site. D&C's marine subcontractor (HB Fleming) was on-site to begin loading the barge equipment out of Nagog Pond. Demobilization is anticipated to continue through the end of next week.
- D&C will be on-site next week to continue remaining work activities at the Nagog Pond Gatehouse and do a final post-construction CCTV inspection of the underwater pipe termination at the Nagog Pond Cofferdam.

Permitting Activities

- The Massachusetts Department of Transportation issued the permit for traffic management of this project at the intersection of Great Road (2A) and Nashoba Road.
- The Order of Conditions for the pond access supporting the intake replacement project was issued by Acton Conservation Commission to the Town of Concord on September 15, 2022, and was filed with Middlesex County South Registry of Deeds.