



NAGOG POND INTAKE REPLACEMENT PHASE II  
CONCORD PUBLIC WORKS  
PROJECT UPDATES



Nagog Pond Project Update No. 19 – Week of July 14<sup>th</sup>

- The Town of Concord maintains a project website for sharing information on the project, at <https://concordma.gov/2606/Nagog-Pond>
- The Town of Concord provides Nagog Pond Project updates via a Google Group that serve as an e-mail subscription for distribution of information regarding the project, via <https://groups.google.com/g/nagog-project-updates>
- The Nagog Pond Project is being constructed by the Town of Concord's General Contractor (D&C Construction Company of Weymouth, MA). Work is anticipated to continue through the end of July 2023.

Construction Activities

- During the week of July 14<sup>th</sup>, D&C was on-site continuing with demobilization activities and removing equipment from the project site. D&C's marine subcontractor (HB Fleming) also continued loading barge equipment out of Nagog Pond and out of the staging/laydown area near Route 2A.
- D&C will be on-site next week to continue with site demobilization and to install some additional piping inside the Nagog Pond Gatehouse for the new FFRP liner system. Work is scheduled to continue through the end of next week.

Permitting Activities

- The Massachusetts Department of Transportation issued the permit for traffic management of this project at the intersection of Great Road (2A) and Nashoba Road.
- The Order of Conditions for the pond access supporting the intake replacement project was issued by Acton Conservation Commission to the Town of Concord on September 15, 2022, and was filed with Middlesex County South Registry of Deeds.