



Concord/Lincoln
Route 2/Crosby's Corner Reconstruction
Two Week Look Ahead Schedule

Construction Period: July 27, 2015 to August 7, 2015

Daily Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2.

Typical Hours for Lane Closures – Eastbound: 9:30 AM (as traffic allows) – 5:30 PM; Westbound: 6:30 AM – 2:30 PM.

All scheduled work could be extended or delayed due to inclement weather.

- **Night Work:**

- **Route 2 Eastbound and Westbound:**

- Contractor is scheduled to work from 8:00 PM thru 5:00 AM from Thursday night July 30th thru Saturday morning August 1st and then from Sunday night August 2nd thru Friday morning August 7th in order to pave Route 2 Eastbound and Westbound from Bedford Road to Brooks Road.

- **Day Work:**

- **Eastbound:**

- Begin installation of permanent concrete barrier along Service Road 5 (Red Maple Lane) from #73 Cambridge Turnpike to Rockwood Lane. This barrier is required to separate Service Road 5 from Route 2 Eastbound.
 - Guard Rails to be installed along Service Road 4.
 - Shoulders along Service Roads 4 and 5 will be graded and loamed.

- **Westbound :**

- Contractor will continue installation of final sections of Wildlife Crossing culvert in the vicinity of Sandy Pond Road
 - Contractor will continue construction of new Route 2 Westbound On-Ramp from Crosby's Corner. New Drainage system will also be installed at this location.
 - Construction will begin at proposed infiltration basin located between Crosby Corner and new Bridge.
 - Continue installation of Stone Veneer at Retaining Wall #15. This wall is located at the Northwest corner of the new Bridge.



Concord/Lincoln
Route 2/Crosby's Corner Reconstruction
Two Week Look Ahead Schedule

- Construction will begin at proposed Constructed Stormwater Wetland #2 located to the west of MASSDOT Maintenance Depot.
- Continue construction of concrete barrier on top of Retaining Wall #15
- Construction of Retaining Wall #19 will continue. This wall is located across Route 2 from Sandy Pond Road.